
# Manitoba Hydro Bipole III Project Update

EPRI HVDC and FACT Conference Palo Alto, CA


Rick Valiquette
Manitoba Hydro
August 31st, 2011






### Bipole III Justification - Reliability

- Low probability, catastrophic events
  - Extreme weather
  - Fire
  - Other





#### Bipole III Justification - Reliability

- Common Transmission Corridor
- Southern Converter Station
- 500 kV Switchyard and Transmission





### Bipole III Justification - Reliability

- 1996 line outage
- 2011 flooding







#### Bipole III Project Scope


- 2300 MW, +/- 500 kV Bipole
- 500 kV DC Transmission line
- AC system upgrades North/South (2000 MW)
- Northern Converter Station (Keewatinoow)
  - 230 kV AC Switchyard
  - Earth electrode and electrode line
  - DC converter equipment, 2 Valve Groups per pole
  - Green field development

#### Bipole III Project Scope

- Southern Converter Station
  - Earth electrode and electrode line
  - DC converter equipment
  - Phase 2 of 500 kV/230 kV AC Station development
  - Four 250 MVAR Synchronous Condensers



#### Bipole III Progress: Transmission Line




Preliminary engineering

Preferred route selected





- Riel 230 kV/500 kV Switchyard
  - Site is located on the East side of Winnipeg
  - Switchyard construction underway (separate project)
  - In-service 2014


- Riel Electrode Site
  - Preliminary site selection completed
  - Drill programs underway




Southern Electrode Site Selection









- Environmental Licensing
  - Four rounds of consultations have been held with Aboriginals communities and organizations, interested stakeholders, RM's, towns and planning districts along the route.
  - Submission of Environmental Impact
     Statement in Oct 2011
  - License approval anticipated Sept 2012

- Voltage Source Converters
  - Working group evaluating the technology
  - Expression of interest responses received from suppliers
  - System studies in progress
  - Issues: maturity of technology, DC line faults, commercial issues
  - Benefits: elimination of synchronous condensers (?), operation with low SCR, black start capability, other

#### Project Schedule

- Riel 230 kV/500 kV ISD 2014
- Bipole III Environmental Licence Sept 2012
- Converter Station Milestone Dates

Issue for Tender Oct 2012

AwardJan 2013

- ISD 2017

#### Project Schedule

Synchronous Condenser Milestone Dates

Issue for Tender Jan 2012

AwardDec 2012

- ISD 2017

- Transmission Line
  - Detailed tower design and testing 2012
  - Right-of-way clearing start winter 2012/13
  - Line construction 2013 April 2017

## Questions?